BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing released Tubular Pole along with Street lights to JNRC Circle to Dasarahalli Village lake bund road in Ward No-06
2	Estimate cost / amount	2.00 Lakhs
3	Name Of Contractor	M/s Sri Lakshmivaradaraja Electrical Stores
4	Amount of Contractor	1,08,959/-
5	Agreement No.	32/17-18, Date: 15-07-2017
6	No. and date Under which the work order has been issued	EE/ELE/BBMP/YZ/WO/32/17-18, Date:15-07-2017
7	Time limit originally fixed for completion	14-08-17
8	Date of application by the contractor for granting extension	10-08-17
9	Date of receipt of application in the sub-division office	14-09-17
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	30
12	Work carried out during the first period of extension	
13	Work carried out during And extension	
14	Time now applied for	90
15	Date of recommending time limit applied	14-08-17
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive Engineer	For delay period fined Rs. 1000.00. Hence delay may be excused.
22	Recommendation of Executive Engieer	

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone